BRUHATH BANGALORE MAHANGARA PALIKE

COMPLETION REPORT

1	Name of work	:	Remodeling of SWD and its allied works in Critical Low Lying Area (Flood Prone Area) at Bhadrappa Layout, Nagashettihalli, Sanjaya Nagara in Yelahanka Zone, (ECV Rs 156.57 Lakhs).
2	Sanctioned Estimate Amount	:	156.57 lakhs.
3	Head of Account	:	P2350 Remodeling of Challaghatta Valley (Non Jnnurm Works)
4	Administrative Approval	:	CE/SWD/Admn/50/2012-13, Date: 10.04.2012
5	Work Code	:	008-12-000060
6	Technical Sanction	:	CE/SWD/Tech-Sanction/50/2012-13, Date: 10.04.2012
7	Approval to Tender	:	Commissioner Approval Date: 18.01.2013
	a)Employer	:	Commissioner, BBMP, Bangalore
	b)Design Consultants	:	M/s.Preethi CAD consulting Engineers
	c) Project Management Consultants	:	–
	d) Name of the Agency	:	Sri. KONDULU SUBRAMANYA RAJU M/s.Deccan Engineers and Constructions.
	e) Agreement No./Date/Amount	:	No. BBMP/EE/SWD/YZ/06/2012-13 Dated: 18-03-2013, Amount Rs.1,77,91,894.00
	f) Tender premium	:	10.25% Above SR 2012-13
8	Work Order No.	:	No.BBMP/EE/SWD/YZ/WO/06/2012-13, Dated: 18-03-2013
9	Date of commencement	:	23.07.2014 (Site handed over to the contractor after shifting of power supply lines on 21.07.2014)
10	Scheduled Date of Completion	:	17.09.2013
11	Time Extension if any	:	–
12	Actual Date of completion	:	31.10.2014
13	Delay in Execution of work	:	–
14	a)Amount as per Sanctioned Estimate	:	Rs. 156.57 Lakhs
	b) Amount as per Tender/Agreement	:	Rs. 1,77,91,894.00

	c) Amount of Work Slip	:	Rs.56,14,117.96
	d) Amount of EIRL	:	Rs.7,55,872.00
	e)Amount as per Actual Expenditure	:	Rs. 1,37,90,274.00
	f) Excess over Sanctioned Estimate	:	Rs. 21,33,274.00
	g) Savings over Tendered Amount	:	Rs. 1620.06
15	Name of the officials in charge of work		
	a)Asst. Engineer/Junior Engineer	:	Sri. R Venkatesh
	b)Asst. Executive Engineer	:	Sri. H.Prakash
	c) Executive Engineer	:	Sri. R. Narasimhamurthy

The work is completed on **31.10.2014** with Defect liability period/Maintenance period from 31.10.2014 to 30.10.2015.

Certificate:-

a) Certified that the above work has been completed within the stipulated time noted in entrustment order.

a) Certified that the above work has been executed by the Contractor satisfactorily in accordance with the specification as entrusted in the agreement.

Asst.Engineer
S.W.D- Yelahanka Zone
BBMP

Asst. Executive Engineer
S.W.D- Yelahanka Zone
BBMP

Executive Engineer
S.W.D- Yelahanka Zone
BBMP

27/1

Chief Engineer
STORM WATER DRAIN
Bruhath Bangalore Mahanagara Palike,
BANGALORE.